| ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ | ಕಡತದ ಸಂಖ್ಯೆ ..... <br> ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು |
|---|---|

ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ **ಶ್ರೀ.ಬಿ.ಟಿ.ರವಿಕುಮಾರ್** ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 27.01.2014 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 12 ತಿಂಗಳು ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30.09.2015 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 248 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

40) 28/10/16

41) ಎಕ್ಸ್(ಡಿಎಚ್) ಕಂಡಿಕೆ 40 ರಂತೆ 248 ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ಚರ್ಚಿಸಿ ಆಸ್ಪದಕ್ಕೆ ಕಳಿಸಿಕೊಡಲು ಉಲ್ಲೇಖಿಸಿದೆ.

28/10

42) ಕೆಲಸಕ್ಕೆ ಅನುಮೋದಕ 10/- ಮುಖಬೆಲೆಯ ರಂತೆ ಪ್ರತಿಜ್ಞಾಪತ್ರವಾಗಿದೆ.

28/10

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Scanned by CamScanner

# TIME EXTENSION PROPOSAL

| Sl.No | Item | Description | Remarks |
|---|---|---|---|
| 1 | Name of the Work | Construction of culverts in Different Locations at Mallasandra Area in ward No-13. in SSD Sri. B.T. Ravikumar | |
| 2 | Estimate Cost | 1600. Lakhs | |
| 3 | Work Code | 013-14-000004. | |
| 4 | Job Code | 013-14-000004. | |
| 5 | A.S No. | JC/AS/242/13-14. 30-10-13. | |
| 6 | T.S No | 181/30-2-13. | |
| 7 | Work Order/Agreement No | 216/27-01-14. | |
| 8 | Tender Premium | | |
| 9 | Stipulated Time for completion of Work | | |
| 10 | Targeted Monthly progress | | |
| 11 | Progrees Achived Till date | | |
| 12 | Reasons for Delay | U.N.D. work collapse procedure | |
| 13 | Time Extension Requested | | |
| 14 | Assistant Executive Engineer's Recommendation | | |
| 15 | Executive Engineer's Recommendation | | |
| 16 | Superintending Executive Engineer's Recommendation | | |
| 17 | Chief Engineers Recommendation | | |
| 18 | Time Extension Granted | 248 days. | |
| 19 | Conditions imposed if any | | |

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner